
CONSTRUCTION PROJECT STATUS REPORT

Report Date: March 28, 2018
Project: Hillsboro Beach Water Main Replacement, Town of Hillsboro Beach
Contractor: Lanzo Construction

Date of Last Report: February 23, 2018

Project at a Glance:

New Pipe Installation: 70 of 14,550 feet installed (0.5%)
Pipe Lining: 3,594 of 24,105 feet lined (14.9%)
Bypass Installed: 2000 of 9,000 feet installed (22.2%)
Fire Hydrants: 7 of 60 installed (11.7%)
Services Switched to Bypass: 16 of 240 (6.7%)

Project Budget:

Original Contract Amount: \$5,907,520.00
Contingency Authorized: \$376,225.00
Current Contract Amount: \$6,283,745.00
Balance Expended: \$688,442.30
Balance to Completion: \$5,595,332.70

Project Schedule:

NTP Date (Estimated): 8/17/17
Original Substantial Completion Date: 1/14/18
Original Final Completion Date: 2/13/18

Change Orders #1 - #3

Contingency Amount Total: \$590,752.00	Change Order Days: 133
Contingency Authorized: \$376,225.00	Current Substantial Completion Date 5/27/18
Contingency Remaining: \$214,527.00	Current Final Completion Date: 6/26/18

Significant Milestones Since Last Report:

- Lining Operations Commenced
- Service Swapover Setup Continued

Activities Expected Prior to Next Report:

- Complete Lining of Phase 1
- Move Services Back to Lined Pipe Phase 1 – Brief Customer Water Service Interruptions
- Prepare Phase 2 Bypass

Public Concerns:

- Public Contact log Attached

Other Items:

- N/A